



Register Code M-40733 Register Code K-6972



Investment & Industrial Trading Incorporation

Saray Mah. Saraykent Sanayi Bölgesi 45 Cadde No:1-B Kahramankazan/ANKARA

⊕ +90 312 251 34 00 ♣ +90 312 251 34 01 ♣ bilgi@sdiglobal-llc.com www.sdiglobal-llc.com

MERSIS NO: 0752063833200001 KAHRAMANKAZAN V.D. 752 063 8332



TO: Secretaria de Salud Gobierno de Honduras Date : 6/10/2020

Our Reference : SDI-IO-20040506001 Rev1

Your Reference : HONDURAS

Contact Person:

Email

(PLEASE CONFIRM ADDRESS)

91 BEDS & 51 Beds COMPACT AIRBORNE INFECTION ISOLATION AREA AIIA MASS CASUALTY RAPID DEPLOYABLE FIELD HOSPITAL

FINANCIAL PROPOSAL

Dear Secretaria de Salud

Thank you for your inquiry.

To finalize your request quickly and in order, please provide us with the following information as soon as possible.

- 1. Name of Purchaser
- 2. Address of Purchaser
- 3. Valid End-User Certificate
- 4. Delivery Term

We will be happy to supply further information you may need and trust that you call on us to fill your order, which will receive our prompt and careful attention.

Michael MURPHY, Chairman

Please NOTE: Included in this offer

- All medical Equipment and furniture (See list of items on Specification sheet of each size hospital)
- Medical Waste deposal Units
- Water Purification System w/ extra storage
- Shipping Cost Factory to Seaport Honduras
- PEE Sterilization Unit for each Hospital
- 5 Year Warranty on SDI Global IIc manufactured items
- Installation setup SDI Personnel for supervising setup and training of local maintenance personnel









CONTENTS

PAGE

DURATION OF WORK	3
DELIVERY TERMS	3
LANGUAGE OF PROPOSAL	3
PRICE	3
DOCUMENTATION	3
PERIOD OF VALIDITY	4
WARRANTY	4
TERMS OF PAYMENT	4
TERMS & CONDITI <mark>ons</mark>	4
PURCHASE ORDER	7
BUYER'S & SELLER'S CONFIRMATION	¹ 7
SPECIFICATIONS AND EQUIPMENT 51 BED	1
SPECIFICATIONS AND EQUIPMENT 91 BED	14











DURATION OF WORK:

All items quoted in here will be shipped from Factory Warehouse (DEPOT) within 10 days (Ten) days from the Validation Date of the Contract. Delivered to Honduras 29 days on charter cargo ship based on weather conditions at sea. This travel could be less or a bit more.

Validity date is the date when our company receives the DEPOSIT payment.

DELIVERY TERMS

Delivery shall take place at SDI GLOBAL Incorporation Warehouse (DEPOT) (EXWORKS as per INCOTERMS 2010). Deliveries shall start after 10 (TEN days AFTER RECEIVE of ADVANCED PAYMENT (ARP) Letter of Credit or Cash, If Letter of Credit must be irrevocable and confirmed opened to be payable s follows payment in 30% deposit. 60% is due once SDI Global IIc provides shipping documents to buyer of goods being transferred to shipping company and has left SDI Global IIc factory. Balance 10% is due within 2 days of completing the setup installation, training and commissioning of the hospital BUYER shall provide all the relevant technical data of each of the elements to SDI GLOBAL LLC Incorporation prior to the contract signature. Installations supervision of the FIELD HOSPITAL will be made by SDI GLOBAL Incorporation and will take place in END-USER'S Premises (CUSTOMER) are limitedly INCLUDED in the prices listed above. All the activities (but not limited to) stated in this article shall be clearly defined in a mutually agreed Statement of Work document.

Customs fees, taxes procedure and land transport from Port to the installation site is the responsibility of the client.(buyer) After all material arrives in the allocated area, we will complete all commissioning and training of local staff as accepted in the contract.

LANGUAGE OF PROPOSAL:

This proposal provided in the English Language considering the followings.

Contract Terms Conditions and Requirements shall be in English.

PRICE:

It is our pleasure to submit our quotation as follows.

I/N	Qty	DESCRIPTION	Unit Price USD	Total Price USD	DELIVE RY TIME
1	1	91 BED CAPACITY COMPACT NEGATIVE- PRESSURE AREA MOBILE HOSPITAL ±1,567 m2 (See Details)		6,900,000.00	10-29+ DAYS
2	4	51 BED CAPACITY COMPACT NEGATIVE- PRESSURE AREA MOBILE HOSPITAL ±1,054 m2 (See Details)	5,000,000.00	20,000.000.00	10- 29+ Days

Please note that our price is turn-key and includes all related items like materials, equipment, workmanship, Estimated transport cost, SDI personnel supervising of the works quoted as stated in the Contract.

Content details of each unit will be provided to the customer in later stage.

Documentation

All related documents will be provided.

Airborne Infection Disease Management







(i) with (2 122 /m)



3

SDI Global LLC

DEPLOYMENT

FELD LEVEL

Hospital Respiratory Protection Program Tool Factory Acceptance Test Deployment Manual Maintenance Manual Illustrated Breakdown Easy Installation



PERIOD OF VALIDITY:

The prices quoted herein by SDI GLOBAL Incorporation are valid until June 17, 2020 WARRANTY

Warranty period is considered Five (5) year after the date of Field inspection made in our production facilities (Acceptance Test). Electronics medical equipment 1-year standard manufacture warranty Warranty period can be extended from 2-5 Years as Cost Paid by End-User Extended Warranty.

14% of the sale price for an extended warranty on parts per year.

25% of the sale price for an extended warranty on parts & labor per year.

TERMS OF PAYMENT:

30 % of the total contract amount must be paid in advance with cash or Letter of Credit with a drawn clause upon signing of the contract. Bank letter of Guarantee will be offered for full amount except the Draw clause is use to purchase the complete medical equipment for the Hospital and Is shipping directly to Buyers location Buyer Field inspection in Turkey can made in our production facilities After 7+ days from the contract validation date.

TERMS & CONDITIONS:

Lead Time	10-29 Workdays 33 Calendar), depending on weather		
Delivery Term	EX-WORKS (Depot).		
Payment Terms	30% in Advance with The Order. See terms		
Warranty Terms	5-Year SDI Manufacturer's Warranty, 2-5 Years Cost Paid by End-User Warranty.		

Further calculations, design and detailed study will be prepared immediately and submitted for the approval of the client.

All procedures and costs regarding legal expropriation, permits from local public authorities are the responsibility of the client and not included in our scope.

51 BEDS SHIPPING DETAILS: 45 Feet (13.492Lx3.0Wx3.20H) Container 15 /Pcs, 40 Feet (12.192Lx2.40Wx2.40H) Container 8 /Pcs, 20 Feet (5.92Lx2.40Wx2.40H) Container 15 /Pcs, Total Weight Approx. 190 Tons All medical and non-medical equipment, furniture and fitting included.

91 BEDS SHIPPING DETAILS: 45 Feet (13.492Lx3.0Wx3.20H) Container 24 /Pcs, 40 Feet (12.192Lx2.40Wx2.40H) Container 8 /Pcs, 20 Feet (5.92Lx2.40Wx2.40H) Container 15 /Pcs, Total Weight Approx. 236 Tons All medical and non-medical equipment, furniture and fitting included.

NOTE: Special water treatment and water storage Min.8000 liters and Medical Waste Unit are included in this offer for each hospital









Product Availability Important Note:

Please note that all orders are subject to availability and stock is not reserved until your order has been confirmed. Items available in stock are not reserved and may be purchased by other customers.

SDI Global IIc buyer/Seller Order/Financial Process

- Offer is signed and agreed to terms by buyer
- Advanced Deposit cash or letter of Credit for entire amount with a draw provision set in place at SDI Bank. SDI will provide guarantee for funds with exception to the 30% draw funds which are used to purchase the Buyers Medical equipment (Letter of guarantee will take approx. 7-14 days)
- A. All medical equipment will be purchase with the advance deposit
- a. Detail equipment list created for buyer
- b. SDI provide all invoices and shipping documents to buyer as received by SDI Global Purchase department for confirmed shipments going to Buyer location
- c. All medical equipment will be shipped directly to designated location of buyer for storage until the hospital arrives and are ready to install of the equipment
- Hospital construction is started, and Buyer can do factory inspection 10-15
 after signed contract and deposit is received.
- SDI personnel arrangements are made for travel, visa, hotel, transportation for entry to the buyer country for installation, setup, training, commissioning for the facility
- b. Buyer prepared setup site for installation area depends of size of hospital
- c. Buyer provides transportation responsible for import and all fees associated
- d. Buyer provides transportation of containers to setup site
- e. Buyers provide all utilities to the setup location
- f. Buyers provide 3-4 forklifts and 3-4 cranes as needed for use in setup depending on the size of the hospital
- g. Buyers provide 40- 50+ local personnel for setup of hospital; SDI personnel will manage and supervise the setup and train local maintenance personnel to maintain the facility
- h. Construction of hospital is completed
- i. SDI prepares shipment and delivers to Shipper for travel to Buyer nearest seaport
- j. SDI delivers shipping documents to buy and the 50% balance of negotiated payment is due 3 days before shipment leaves factory for export
- k. Payment is received and ship leaves for destination
- I. SDI supervision crew leaves Turkey to arrive on site the day of shipment arrival and will assist of unloading of containers to be moved by Buyer transportation to site of setup
- m. Setup begins with buyer furnishing 40-50 labor 3-4 forklifts and cranes or as many needs to the movement of containers. SDI Personnel work with the labor furnished b buy to setup the containers in operation configuration
- n. SDI 5-6 personnel with implement certain task of the total setup operation
- SDI personnel along with labor personnel installs all medical equipment and test it
- p. All utilities are hook up with SDI supervision
- q. SDI personnel trains the local maintenance people who will maintain the operations of hospital for its mission









- r. SDI personnel will commission the hospital and turn over to the personnel who will operate and maintain
- s. Balance 10% of product is due to SDI 2 days prior to completion and commissioning the hospital is turned over to buyer for operation.

THANK YOU FOR YOUR BUSINESS









PURCHASE ORDER

DATE: 05/28/2020

Name of Purchaser	Secreta <mark>ria</mark> de Salud Gobie <mark>rno de</mark> Honduras	
Address of Purchaser		
Signature of Purchaser		
End-User Details		

S/N	Description of Products	Qnty	Unit price USD	Total price USD
1	91 BED CAPACITY COMPACT NEGATIVE-PRESSURE AREA MOBILE HOSPITAL ±1,567 m2 (See Details)	1	\$6,900,000,00	\$6,900,000.00
2	Supervision of Setup, Training Commissioning in Honduras	3		\$125,000.00
3	51 BED CAPACITY COMPACT NEGATIVE-PRESSURE AREA MOBILE HOSPITAL ±1,054 m2 (See Details)	4	\$5,000,000.00	\$20,000,000.00
4	Supervision of Setup, Training Commissioning in Honduras	4		\$250,000,00
5	Water Treatment and additional storage for all hospitals	7		`\$1,642,855.00
6	Medical waste disposable Unit	7		\$330,000.00
7	Pee sterilization Unit Made in USA free	7		No Charge
	Total Completely equipment Medical equipment and setup (Per special Instructions)			\$ 29,247,855.00

Terms and Conditions

Lead Time : 29 Workdays (34 Calendar).

Delivery Term PAID ANKARA TURKEY to Honduras

Payment Terms : Terms in Advance with The Order. USD IBAN 5: TR370006701000000066961927 SWIFT CODE: YAPITRISXXX

All prices are budgetary in USD and exclusive of any taxes, duties and levies. Firm and fixed price proposal will be provided after the definition of the technical requirements, terms, and conditions. Please confirm all technical requirements, terms, and conditions.

- "See Payment terms shall be based upon a deposit payment of Thirty percent (30%) over the total value of the products and services to be sold by SDI GLOBAL LLC under the contract that may be awarded, which should be received by SDI GLOBAL LLC within 1 (One) day After Receipt of Order (ARO). SEE TERMS of Payments NOTE: RECEIVE of ADVANCED PAYMENT (ARP) Letter of Credit or Cash, If Letter of Credit must be irrevocable and confirmed opened to be payable s follows 30% Advanced deposit to purchase all Medical Equipment
- Bank Letter of Guarantee will be provided to Buyer for entire purchase with the prevision of advanced payment draw available on signing of agreement
- In order to support the application of the export license and ensure the delivery of the concerned products and services on time, the BUYER is to provide SDI GLOBAL LLC with the necessary Import/Export Certificates/End User Certificates and any other documentation that might be requested by the competent authorities."
- ☑ This purchase order will be invalid if the confirmation is not received within validity.
- ☑ In case of payment being done by any other currencies except the issued purchase order currency, conversion would be calculated under "Ex-Change Rate" of purchase order issuance date.
- Prices are EX-WORKS ANKARA TURKEY. Shipping details should be provided by the buyer (End-User).
- Validity of the prices and delivery term are subject unsold.
- The Force Majeure (exemption) clause of the international chamber of commerce (ICC PUBLICATION NO: 421 is hereby incorporated in this purchase order.
- Shipment can be arranged by the buyer (End-User).
- Both parties confirm, accept, and declare that they will not share the information of this purchase order with the third parties.
- ☑ The equivalent of the products may be offered subject to buyer's acceptance.
- Destination transport arrangements will be made by the buyer (End-User).

BY AFFIXING SIGNATURE ON THIS PURCHASE ORDER, BOTH PARTIES (BUYER & SELLER) AGREE AND CERTIFIY THAT THE INFORMATION ABOVE IS CORRECT AND THAT THE FUNDS INVOLVED ARE SOLELY FOR THE ABOVE-MENTIONED GOODS TRANSACTION. THE BUYER CERTIFIES THAT THE FUNDS ARE CLEAN AND FREE FROM ANY ENCOMBRANCES.

BUYER'S CONFIRMATION:	SELLER'S CONFIRMATION: SDI GLOBAL LLC A.S. INCORPORATION	
DATE: SGNATURE	DATE: 06/10/2020 SIGNATURE SDI Globa	
	her	Yatırım&Sanayi Ticaret A. S Investment & Industrial Trading Corporation Samyan Sample Sample Saka No.1B Kahrumahana/NARA Samin Sample S









Principal Banker : VAKIF BANK - YILDIZ - ANKARA- TURKEY

BANK SWIFT Code : TVBATR2AXXX

CURR	CURR	BANK	IBAN		BRANCH	ACCOUNT NO
TURKISH	Ł	VAKIF BANK	TR07 0001 5001 5800	7306 7328 81	500394	00158007306732881
US DOLLARS	\$	VAKIF	TR86 0001 5001 5804	8016 7658 31	500394	00158048016765831
EURO	€	VAKIF	TR27 0001 5001 5804	8016 7658 26	500394	00158048016765826

Specifications and Equipment

NOTE: All Medical Equipment and Furniture is shipped Directly to buyer location of choice and is not shipped with hospital. Detailed equipment list and equipment Exact models and manuals are delivered with hospital setup













RAPID DEPLOYABLE NEGATIVE-PRESSURE AREA HOSPITALS

CLIENT MINISTRY OF HEALTH

PROJECT 46+ Beds COVID-19 READY Mass Casualty Rapid Deployable Hospital

BACKGROUND
OF THE BIDDER

Formed in 1997 in the United States of America, SDI Global LLC Incorporation EuroAsia started formation in 2018 to fully operational in 2019.



SDI Global LLC Incorporation has invested heavily in the development of mission critical state-of-the-art deployable solutions that simplify emergency response, offering a comprehensive range of Transportable Field Hospitals, Transportable Fast Support Hospitals, Hospital on Trucks, Pre-Hospital Medical Gear & Combat Tactical medicine, Transportable Medical Clinics and Shelters for military, humanitarian, peace operations and emergency situations which dramatically empower medical operators to save lives. Our expertise also incorporates Technical Project Management and Consultancy for national and international customers.





Summary of Specifications

- Compact, Modular, Robust, Heavy Duty, Low Maintenance Equipment,
- Rapid Deployment,
- Negative-Pressure (Airborne Infection Isolation Rooms/Areas),
- COVID-19 READY Mass Intensive Care Hospital (Triage, Emergency Room, Radiology, Sterilization, Pharmacy, Storage, Intensive Care ICU and High-Dependency HDU), Field Laboratory, Field Poly-Clinics, Field Latrine-Ablution Units
- State-of-the-art Oxygen Generator Unit (Oxygen Concentrator), Diesel Power Generator Station, Field Kitchen, Field Dinning Hall, Field Water Tank, Field Laundry, Field Dish-Washer, Field Technical Unit, Field ICT Unit,
- NATO Role 1 Plus Equivalent. Modular, Can Be Upgraded to NATO Role 2 or NATO Role 3 Surgical Hospital,
- Wire/Wireless Communication Systems,
- Intranet,
- Surveillance System,
- Smart Units & Systems,
- Tele-medicine Ready,
- Capacity Extendable up to %20.


General Overview of the COVID-19 Ready Hospitals

The Sandwich Panel Negative-Pressure Field Hospital is made of three (3) main sections:

Section A - Triage, ER, Inpatient HDU & ICU

Section B - Polyclinics and Administrative Section

Section C - Supply & Technical Support Section



The hospitals contains 20 Intensive Care Unit ICU Beds + 3 Triage Beds + 2 Emergency Room ER Beds + 26 High-dependency unit HDU beds, equaling a total of 51 beds. The hospital is designed as modular extendable with approximately base total size of approximately gross 3,000 m², net 1,445 m² including corridors.

Common Key Features of the Field Hospitals;

Dust-Proof, Snow-Proof, Wind-Proof Modular Structure

Modular, Can Be Upgraded to Role 2 or Role 3 Surgical Hospital

Air Conditioned, clean and sterile closed environment for patients not affected by sun, rain or dust,

Ramps for stretchers, Eco-decking floor covering + PVC covering,

Medical gas system powered with O2 generator, air compressor, copper piping and O2 tubes.

Wireless Communication Systems,

By-pass Electrical connection for existing power network, 3 pin standard Plug System,

Robust, heavy duty, low maintenance equipment, anti-corrosion,

Cold storage, water tank and fuel tank (for Generator),

Training will be provided; personnel will be supplied with a 6 hour training,

Spare Part Support Warrantee via Local Partner,

The main Structure is insulated sandwich panel, Polyurethane Density (en1602)

42(±2) kg/m3 and thickness 50-80 mm.

Fully Equipped Field Hospital can be transported with semi-trailer trucks,

All non-medical equipment, All furniture,

All medical equipment**,

6 Kg. Dry Chemical Fire Extinguishers.

RO system Water Treatment,

Fully isolated silent type Primary and back-up Generators,

Tele-medicine (Optional)

REGULAR or/and INFLATABLE TENTS: Fully Inflatable Automatic Pressure Control Tents can be provided upon request. (Optional)

The medical/non-medical equipment/furniture are high quality, well known products and complies to international standards.



** All medical equipment

Common Unit Specifications

Anti-bacterial-Static PVC Floor

All Electrical Fit outs including LED lights

Air Conditioning

Walls 40-50 mm Sandwich Panel

6 kg Dry Chemical Fire Extinguisher

Scanning Unit

Digital X-Ray

Mobile-Digital X-Ray

Mobile-Ultrasound

Utility trolley

Lead apron with rack

Protective equipment

Stretcher for x-ray

Folding screen



Laboratory Unit

Microbiology, Biochemistry & Hematology Laboratory Equipment







46+ BED HOSPITAL



46+ BED

Section A - Triage, ER, Inpatient HDU & ICU

FIELD CLINIC / UNIT DESCRIPTION	QTY AREA
TRIAGE UNIT	1
ER CLINIC UNIT	1
ICU INTENSIVE CARE CLINIC UNIT	2
HDU HIGH-DEPENDENCY WARD UNIT	2
DOCTOR'S ROOM UNIT	1
MEDICAL STAFF ROOM UNIT	1
X RAY ROOM	1
STERILIZATION ROOM	1
PHARMACY UNIT	1
STORAGE ROOM	1
FIELD LATRINE - ABLUTION	4

Section B - Polyclinics and Administrative Section

FIELD CLINIC / UNIT DESCRIPTION	QTY	AREA
POLYCLINICS (MEDICINE, GYNECOLOGY, DERMATOLOGY, ENT, OPHTHALMOLOGY, ORTHOPEDY & NEUROLOGY CLINICS)	1	
LABROTARY UNIT	1	
DOCTOR'S ROOM UNIT	1	
MEDICAL STAFF ROOM UNIT	1	
FIELD LATRINE - ABLUTION	2	
MOURTARY UNIT	1	

Section C - Supply & Technical Support Section

UNIT DESCRIPTION	QTY AREA
FIELD KITCHEN UNIT	1
FIELD DINING HALL UNIT	1
FIELD GENERATOR UNIT	1
FIELD LAUNDRY UNIT	1
FIELD DISHWASHING UNIT	1
TECHNICAL SUPPORT UNIT	1
ICT UNIT	1
FIELD OXYGEN FILLING STATION UNIT	1
FIELD WATER TANK UNIT	1


Some of the Hospital Units Content Breakdown "ICU"

S/N	DESCRIPTION	Quantity	Units	TOTAL
1	Air Conditioning Unit	1	2	2
2	Medical Gas	1	2	2
3	Lamps	1	2	2
4	ICU Bed	10	2	20
5	ICU Bed Mattresses	10	2	20
6	Over Bed Table	10	2	20
7	Vital Signs Monitor	10	2	20
8	ECG Machine	2	2	4
9	Nebulizer	2	2	4
10	Infusion & Syringe Pump Set	2	2	4
11	Suction Device	2	2	4
12	Waste Box	10	2	20
13	Medical Waste Box	1	2	2
14	Infusion & Syringe Pump Set	2	2	4
15	Ventilator	10	2	20
16	IV Drip Stand	10	2	20
17	Trolley for ICU	3	2	6
18	Furniture	1	2	2
19	Stethoscope	4	2	8
20	Ophthalmoscope	4	2	8
21	Otoscope	4	2	8
22	Laryngoscope	4	2	8
23	Defibrillator	2	2	4
24	Measuring tape	4	2	8
25	Miscellaneous (medical consumables)	2	2	4
26	2 Way Communication	1	2	2
27	Hand Disinfectant Dispenser	2	2	4
28	Other Furniture	1	2	2
29	IntraNet Connection	1	2	2
30	Emergency Warning System	1	2	2
31	Anteroom Furnished & Equippeted	1	2	2
32	Others	1	2	2
33	Fire Distinguisher	2	2	4

Complete Breakdown of the Medical, non-medical equipment, Furniture and technical equipment will be provided after signing NDA.



Section A - Triage, ER, Inpatient HDU & ICU

















Section B - Administrative Section





Section C - Supply & Technical Support Section



info@sdiglobal-llc.com

Section A - Triage, ER, Inpatient HDU & ICU

The Triage, ER, Inpatient HDU & ICU sections are around 1051 sqm, which is approximately 53% of the hospital area, and will contain two main zones; emergency and in-patient.

There are two separate entrances to these sections:

First is the main corridor which is the hospital's main entrance and emergency entrance which also serves as the ambulance platform for the triage

The in-patient entrance, which is the main entrance of hospital, will ease functioning of hospital.

The connection door to the corridor and from there in to the patients' wards. In the emergency zone there will be 5 beds, 3 beds for triage and another 2 beds for trauma.

In the in-patient zone there will be more than 5 medical doctors and nursing examination, treatment, consultation and medical follow-up rooms, in addition another 1 ultra-sound room, and 1 x-ray and 1 pharmacy, will serve both the inpatient department at the hospital.







Section B - Polyclinics, Administrative Section

The Polyclinics, Administrative Section will be 558 sqm, which is approximately 11 % of the Hospital area, and will contain two main zones; Polyclinics, the diagnostics facilities such as laboratory, the morgue unit and other necessary support units.

There are three entrances to the section :

The staff entrance to the changing area
The patient entrance via the nurse control to the operating hall
The connection door to the corridor to the patient's wards
There will be more than 4 clinics.





Section C - Administrative Supply & Technical Support

Section C will contain the administrative offices, kitchen, laundry, power generators, water tanks, and dish-washers.

Administrative offices

Kitchen
Industrial kitchen
Refrigerator
Laundry
Washing machines
Dryer machines
Iron cylinder type
Basket trolley
Iron desk
Power plant



More than 167 kVA primary and backup generators will be used in order to provide sufficient power for the hospital in case of remote operation or power failure.







Installation of the FIELD HOSPITAL

Installations supervision of the FIELD HOSPITAL will be made by SDI GLOBAL LLC Corporation and will take place in END-USER'S Premises (CUSTOMER) are limitedly INCLUDED in the quotation.

The END-USER (Customer) will prepare the FIELD HOSPITAL deployment location ready for deployment (Concrete foundation, clean water, grey water, medical waste disposal, electricity infrastructure, communication infrastructure, internet infrastructure, etc.).

SDI GLOBAL LLC Corporation will provide from 3 – 5 supervisor to ensure the hospital is installed and activated according to schedule.

The END-USER (Customer) will provide SDI GLOBAL LLC Corporation staff with the necessary help to facilitate they transportation to the END-USER'S Premises (Customer) country "Visa, Permissions, transportation, guidance, etc."

The END-USER (Customer) will provide SDI GLOBAL LLC Corporation with local workers / staff (min. 20 person) to ensure SDI GLOBAL LLC Corporation supervision staff to finalize their mission in a very short period (4-7 days).

All of the activities (but not limited to) stated in this article shall be clearly defined in a mutually agreed Statement of Work document.

Terms of delivery is EX-WORKS Ankara TURKEY, all taxes, duties, levies and similar expenses which become due in connection with/under the Purchase Order or a Contract that may be awarded shall be borne by the END-USER (Customer).

Customs procedure and land transport from Port to the installation site is the responsibility of the END-USER (Customer). After all material arrives in the allocated area, we will complete all commissioning and training of local staff as accepted in the contract.

SHIPPING DETAILS: 40 Feet (12.192Lx3.0Wx2.60H) Container 23 /Pcs, 20 Feet (7.0Lx3.0Wx2.60H) Container 15 /Pcs, Total Weight Approx. 191 Tons All medical and non-medical equipment, furniture and fitting included.

Content details of each unit will be provided to the customer in later stage.

Product Availability Important Note:

Please note that all orders are subject to availability and stock is not reserved until your order has been confirmed. Items available in stock are not reserved and may be purchased by other customers.



RAPID DEPLOYABLE NEGATIVE-PRESSURE AREA HOSPITALS

CLIENT MINISTRY OF HEALTH

PROJECT 86+ Beds COVID-19 READY Mass Casualty Rapid Deployable Hospital

BACKGROUND OF THE BIDDER

Formed in 1997 in the United States of America, SDI Global LLC Incorporation EuroAsia started formation in 2018 to fully operational in 2019.



SDI Global LLC Incorporation has invested heavily in the development of mission critical state-of-the-art deployable solutions that simplify emergency response, offering a comprehensive range of Transportable Field Hospitals, Transportable Fast Support Hospitals, Hospital on Trucks, Pre-Hospital Medical Gear & Combat Tactical medicine, Transportable Medical Clinics and Shelters for military, humanitarian, peace operations and emergency situations which dramatically empower medical operators to save lives. Our expertise also incorporates Technical Project Management and Consultancy for national and international customers.





Summary of Specifications

- Compact, Modular, Robust, Heavy Duty, Low Maintenance Equipment,
- Rapid Deployment,
- Negative-Pressure (Airborne Infection Isolation Rooms/Areas),
- COVID-19 READY Mass Intensive Care Hospital (Triage, Emergency Room, Radiology, Sterilization, Pharmacy, Storage, Intensive Care ICU and High-Dependency HDU), Field Laboratory, Field Poly-Clinics, Field Latrine-Ablution Units
- State-of-the-art Oxygen Generator Unit (Oxygen Concentrator), Diesel Power Generator Station, Field Kitchen, Field Dinning Hall, Field Water Tank, Field Laundry, Field Dish-Washer, Field Technical Unit, Field ICT Unit,
- NATO Role 1 Plus Equivalent. Modular, Can Be Upgraded to NATO Role 2 or NATO Role 3 Surgical Hospital,
- Wire/Wireless Communication Systems,
- Intranet,
- Surveillance System,
- Smart Units & Systems,
- Tele-medicine Ready,
- Capacity Extendable up to %20.


General Overview of the COVID-19 Ready Hospitals

The Sandwich Panel Negative-Pressure Field Hospital is made of three (3) main sections:

Section A - Triage, ER, Inpatient HDU & ICU

Section B - Polyclinics and Administrative Section

Section C – Supply & Technical Support Section



The hospitals contains 60 Intensive Care Unit ICU Beds + 3 Triage Beds + 2 Emergency Room ER Beds + 26 High-dependency unit HDU beds, equaling a total of 91 beds. The hospital is designed as modular extendable with approximately base total size of approximately gross 3,500 m², net 1,567 m² including corridors.

Common Key Features of the Field Hospitals;

Dust-Proof, Snow-Proof, Wind-Proof Modular Structure

Modular, Can Be Upgraded to Role 2 or Role 3 Surgical Hospital

Air Conditioned, clean and sterile closed environment for patients not affected by sun, rain or dust,

Ramps for stretchers, Eco-decking floor covering + PVC covering,

Medical gas system powered with O2 generator, air compressor, copper piping and O2 tubes,

Wireless Communication Systems,

By-pass Electrical connection for existing power network, 3 pin standard Plug System,

Robust, heavy duty, low maintenance equipment, anti-corrosion,

Cold storage, water tank and fuel tank (for Generator),

Training will be provided; personnel will be supplied with a 6 hour training.

Spare Part Support Warrantee via Local Partner,

The main Structure is insulated sandwich panel, Polyurethane Density (en1602)

42(±2) kg/m3 and thickness 50-80 mm.

Fully Equipped Field Hospital can be transported with semi-trailer trucks,

All non-medical equipment, All furniture,

All medical equipment**,

6 Kg. Dry Chemical Fire Extinguishers,

RO system Water Treatment,

Fully isolated silent type Primary and back-up Generators,

Tele-medicine (Optional)

REGULAR or/and INFLATABLE TENTS: Fully Inflatable Automatic Pressure Control

Tents can be provided upon request. (Optional)

The medical/non-medical equipment/furniture are high quality, well known products and complies to international standards.









** All medical equipment

Common Unit Specifications

Anti-bacterial-Static PVC Floor

All Electrical Fit outs including LED lights

Air Conditioning

Walls 40-50 mm Sandwich Panel

6 kg Dry Chemical Fire Extinguisher

Scanning Unit

Digital X-Ray

Mobile-Digital X-Ray

Mobile-Ultrasound

Utility trolley

Lead apron with rack

Protective equipment

Stretcher for x-ray

Folding screen



Laboratory Unit

Microbiology, Biochemistry & Hematology Laboratory Equipment













86+ BED HOSPITAL

MAIN SECTIONS

86+ BED

Section A - Triage, ER, Inpatient HDU & ICU

FIELD CLINIC / UNIT DESCRIPTION	QTY AREA
TRIAGE UNIT	1
ER CLINIC UNIT	1
ICU INTENSIVE CARE CLINIC UNIT	6
HDU HIGH-DEPENDENCY WARD UNIT	2
DOCTOR'S ROOM UNIT	1
MEDICAL STAFF ROOM UNIT	1
X RAY ROOM	1
STERILIZATION ROOM	1
PHARMACY UNIT	1
STORAGE ROOM	1
FIELD LATRINE - ABLUTION	4

Section B - Polyclinics and Administrative Section

FIELD CLINIC / UNIT DESCRIPTION	QTY	AREA
POLYCLINICS (MEDICINE, GYNECOLOGY, DERMATOLOGY, ENT,	2	
OPHTHALMOLOGY, ORTHOPEDY & NEUROLOGY CLINICS)		
LABROTARY UNIT	1	
DOCTOR'S ROOM UNIT	1	
MEDICAL STAFF ROOM UNIT	1	
FIELD LATRINE - ABLUTION	2	
MOURTARY UNIT	1	

Section C - Supply & Technical Support Section

UNIT DESCRIPTION	QTY AREA			
FIELD KITCHEN UNIT	1			
FIELD DINING HALL UNIT	1			
FIELD GENERATOR UNIT	1			
FIELD LAUNDRY UNIT	1			
FIELD DISHWASHING UNIT	1			
TECHNICAL SUPPORT UNIT	1			
ICT UNIT	1			
FIELD OXYGEN FILLING STATION UNIT	1			
FIELD WATER TANK UNIT	1			









5/N	DESCRIPTION	Quantity	Units	TOTAL
1	Air Conditioning Unit	1	6	6
2	Medical Gas	1	6	6
3	Lamps	1	6	6
4	ICU Bed	10	6	60
5	ICU Bed Mattresses	10	6	60
6	Over Bed Table	10	6	60
7	Vital Signs Monitor	10	6	60
8	ECG Machine	2	6	12
9	Nebulizer	2	6	12
10	Infusion & Syringe Pump Set	2	6	12
11	Suction Device	2	6	12
12	Waste Box	10	6	60
13	Medical Waste Box	1	6	6
14	Infusion & Syringe Pump Set	2	6	12
15	Ventilator	10	6	60
16	IV Drip Stand	10	6	60
17	Trolley for ICU	3	6	18
18	Furniture	1	6	6
19	Stethoscope	4	6	24
20	Ophthalmoscope	4	6	24
21	Otoscope	- 4	6	24
22	Laryngoscope	4	6	24
23	Defibrillator	2	6	12
24	Measuring tape	4	6	24
25	Miscellaneous (medical consumables)	2	6	12
26	2 Way Communication	1	6	6
27	Hand Disinfectant Dispenser	2	6	12
28	Other Furniture	1	6	6
29	IntraNet Connection	1	6	6
30	Emergency Warning System	1	.6	6
31	Anteroom Furnished & Equipped	1	6	6
32	Others	1	6	6
33	Fire Distinguisher	2	6	12

Complete Breakdown of the Medical, non-medical equipment, Furniture and technical equipment will be provided after signing NDA.













© 2020 SDI Global LLC - COVID-19 READY Mass Casualty Rapid Deployable Hospital - Commercial in Confidence

7















Section C - Supply & Technical Support Section



info@sdiglobal-llc.com

© 2020 SDI Global LLC -COVID-19 READY Mass Casualty Rapid Deployable Hospital - Commercial in Confidence

8







Section A - Triage, ER, Inpatient HDU & ICU

The Triage, ER, Inpatient HDU & ICU sections are around 1530 sqm, which is approximately 62% of the hospital area, and will contain two main zones; emergency and in-patient.

There are two separate entrances to these sections:

First is the main corridor which is the hospital's main entrance and emergency entrance which also serves as the ambulance platform for the triage

The in-patient entrance, which is the main entrance of hospital, will ease functioning of hospital.

The connection door to the corridor and from there in to the patients' wards. In the emergency zone there will be 5 beds, 3 beds for triage and another 2 beds for trauma.

In the in-patient zone there will be more than 5 medical doctors and nursing examination, treatment, consultation and medical follow-up rooms, in addition another 1 ultra-sound room, and 1 x-ray and 1 pharmacy, will serve both the inpatient department at the hospital.















Section B - Polyclinics, Administrative Section

The Polyclinics, Administrative Section will be 558 sqm, which is approximately 22 % of the Hospital area, and will contain two main zones; Polyclinics, the diagnostics facilities such as laboratory, the morgue unit and other necessary support units.

There are three entrances to the section:

The staff entrance to the changing area
The patient entrance via the nurse control to the operating hall
The connection door to the corridor to the patient's wards
There will be more than 4 clinics.











Section C - Administrative Supply & Technical Support

Section C will contain the administrative offices, kitchen, laundry, power generators, water tanks, and dish-washers.

Administrative offices

Kitchen

Industrial kitchen

Refrigerator

Laundry

Washing machines

Dryer machines

Iron cylinder type

Basket trolley

Iron desk

Power plant



More than 200 kVA primary and backup generators will be used in order to provide sufficient power for the hospital in case of remote operation or power failure.













Installation of the FIELD HOSPITAL

Installations supervision of the FIELD HOSPITAL will be made by SDI GLOBAL LLC Corporation and will take place in END-USER'S Premises (CUSTOMER) are limitedly INCLUDED in the quotation.

The END-USER (Customer) will prepare the FIELD HOSPITAL deployment location ready for deployment (Concrete foundation, clean water, grey water, medical waste disposal, electricity infrastructure, communication infrastructure, internet infrastructure, etc.).

SDI GLOBAL LLC Corporation will provide from 5 – 6 supervisor to ensure the hospital is installed and activated according to schedule.

The END-USER (Customer) will provide SDI GLOBAL LLC Corporation staff with the necessary help to facilitate they transportation to the END-USER'S Premises (Customer) country "Visa, Permissions, transportation, guidance, etc."

The END-USER (Customer) will provide SDI GLOBAL LLC Corporation with local workers / staff (min. 20 person) to ensure SDI GLOBAL LLC Corporation supervision staff to finalize their mission in a very short period (5-8 days).

All of the activities (but not limited to) stated in this article shall be clearly defined in a mutually agreed Statement of Work document.

Terms of delivery is EX-WORKS Ankara TURKEY, all taxes, duties, levies and similar expenses which become due in connection with/under the Purchase Order or a Contract that may be awarded shall be borne by the END-USER (Customer).

Customs procedure and land transport from Port to the installation site is the responsibility of the END-USER (Customer). After all material arrives in the allocated area, we will complete all commissioning and training of local staff as accepted in the contract.

SHIPPING DETAILS: 40 Feet (12.192Lx3.0Wx2.60H) Container 24 /Pcs, 20 Feet (7.0Lx3.0Wx2.60H) Container 15 /Pcs, Total Weight Approx. 209 Tons All medical and non-medical equipment, furniture and fitting included.

Content details of each unit will be provided to the customer in later stage.

Product Availability Important Note:

Please note that all orders are subject to availability and stock is not reserved until your order has been confirmed. Items available in stock are not reserved and may be purchased by other customers.









Documentation

All related documents will be provided.

Airborne Infection Disease Management

Hospital Respiratory Protection Program Toolkit

Deployment Manual

Maintenance Manual

Factory Acceptance Test

Illustrated Breakdown

Easy Installation



















Thank You, For Your Business









